



## Revitalisation Project Update 12 February 2026

Dear St Michael's Community,

The renovations over the last couple of weeks have focused on the amenities area and external church building.

In the toilet amenities area, the final wall and raised floor slab have been demolished and a new infill slab has been poured over. The new switchboards and fire indicator panel are being finalised to the new services room allowing the "breakthrough" from the east lobby to the new toilet amenities to take place in the coming weeks.

The new ramp to the St Michael's Walk entrance has been poured and the low wall to the north is currently under construction. New bluestone paving will be installed in the coming weeks. The reality of an accessible entry into the church auditorium is progressing.

In the next few weeks, the focus will return to the auditorium as we begin to see the installation of the underlay and heating coils before the carpet is installed.

### **Amenities area:**

The final wall and raised floor slab have been demolished and a new infill slab has been poured over while the new switchboards and fire indicator panel are being finalised.





### The External Ramps

St Michael's Walk ramp has been poured. Looking forward to seeing the bluestone pavers.

