



Revitalisation Project Update 27 November 2025

Dear St Michael's Community,

Over the past few weeks Church Revitalisation Project works have concentrated on the toilet amenities with some focus on the church auditorium and exterior.

Every week we are one step closer to ensuring our church is an accessible space that can be enjoyed by everyone.

Auditorium:

The electrical rough-in which is the initial stage of the electrical installation is nearing completion. While this has been happening the floor space has been cleaned out of debris in preparation for installation of new floor sheeting to be laid next week.

Toilet Amenities:

Following installation of structural steel, additional walls have been removed from the toilet amenities area. Plumbing has been chased into the existing slab and new concrete is soon to be poured over. The new toilet amenities will start taking shape over the next couple of weeks with wall setouts commencing next week.



Exterior:

Service upgrade works have commenced to the exterior of the building. Demolition of the ramp will start next week, which will be followed directly by set out and construction of the new landing and ramp to the east entry.

This will ensure a clear, accessible pathway for our community to enter the church building.

